

Monthly Status Report

Reporting Period
January 2022

1. Introduction

1.1 Project Overview

The Kicking Horse Canyon Project – Phase 4 (KHCP4) is located on the Trans-Canada Highway approximately 4 km east of the Highway 95 junction at Golden BC. It is the final phase of the 26 km-long Kicking Horse Canyon Project which has been incrementally improving the highway to a modern four lane standard at a 100 km/h design speed, including bridge replacements and natural hazard reduction features to improve safety and reliability. The scope of work includes:

- Widening 4 km of two lane and 0.8 km of three lane highway to four lanes
- Highway realignment to a 100 km/h design speed
- Installation of median barrier, wildlife exclusion fencing and passages
- Provision of snow avalanche and rock fall hazard reduction measures; and
- Shoulder widening for cyclists

Construction of the fourth and final phase to complete the remaining – and most difficult – 4.8 kilometres is expected to be substantially complete in winter 2023-24.

Additional information and updates about the Project can be found on the Project's website <https://www.kickinghorsecanyon.ca/>

1.2 Project Delivery

Transportation Investment Corporation, a provincial Crown corporation, is delivering and overseeing this \$601 million Project. The Project is being delivered under B.C.'s Community Benefits Agreement and the Project workforce is being provided by B.C. Infrastructure Benefits Inc. (BCIB)

The project is cost-shared, with the Government of Canada contributing \$215 million.

Kicking Horse Canyon Constructors (KHCC) was selected to design and construct the fourth and final phase of the Kicking Horse Canyon Project near Golden.

The Project is a multi-phase project to improve safety and mobility over approximately 26 kilometres of two-lane highway. Three phases of work have been completed. The fourth and final phase to transform the remaining section of about 4.8 kilometres is under construction.

1.3 Project Goals

Based on the Ministry's mandate and results of consultation to date, six primary goals have been identified for the Project:

Transportation: Improve highway safety, capacity, and reliability of the highway corridor.

Financial: Plan and deliver the project, that meets the approved scope, schedule and budget targets cost effectively.

Environment: Reduce wildlife collision rates and minimize impacts on future wildlife movements.

Economic Development: Support the growth of the local and regional economy by improving highway safety and reliability and assist the efficient movement of people and goods along the project corridor.

Social and Communities: Engage with Indigenous Communities, local communities, and key stakeholders to identify opportunities, issues and information pathways that will inform the delivery of the project.

Deliverability: Constructible and operable.

2. Project Update

2.1 Project Dashboard

Objectives			Project Status	Comments
Project Delivery	Scope	Meet the approved scope.	●	<ul style="list-style-type: none">The project includes the widening of 4.8km of Highway 1 to a 4-lane 100km/hr. standard and is being delivered within the approved scope.
	Schedule	Delivered within the approved schedule.	●	<ul style="list-style-type: none">The Project is on schedule to be completed by winter 2023/2024.
	Budget	Delivered within the approved budget. Total project budget is \$601 million.	●	<ul style="list-style-type: none">The project spending for the month of January 2022 was \$11.3 million and total project spending to date is \$267.6 million.Total Federal Recoveries to date are \$125.4 million. The Project is forecast to be delivered within budget.
	Safety	Take every reasonable step to ensure that our work is performed safely and in compliance with all applicable safety regulations, and in accordance with government policy.	●	<ul style="list-style-type: none">Workplace Occupational Health and Safety (OHS) committee is in place and active.The Health and Safety Plan for Project work is in place which includes specific COVID-19 protocols. Lost Time Injury Frequency Rate (LTIFR) for the Project remains at 0.38. The average Injury Rate for Heavy Construction from 2011 to 2020 is 2.98 as per WorkSafeBC.

			Project Status	Comments
Objectives				
	Quality	Implement an effective Quality Management System.	●	<ul style="list-style-type: none"> Daily quality monitoring ongoing with no major issues observed.
	Environmental	Ensure our work is performed in an environmentally responsible manner.	●	<ul style="list-style-type: none"> Ongoing submission reviews for management plans. Ongoing weekly site surveillance visits.
	Archaeology	Ensure the work is performed in a manner that meets the standards of the Heritage Conservation Act.	●	<ul style="list-style-type: none"> Systematic data recovery continued along the Dart Creek Forest Service Road (FSR).
	Design and Construction	Provide design and technical oversight, coordinate and manage activities on site, and conduct compliance reviews.	●	<ul style="list-style-type: none"> Oversight of design build project work. Compliance reviews during construction. Review of KHCC design and management plans ongoing. Site surveillance and inspections by project team. Traffic Management ongoing and active traffic monitoring during extended closure.
	Community Benefits	Work collaboratively with BCIB and successfully implement the Community Benefits Agreement.	●	<ul style="list-style-type: none"> Project Team is working with BCIB to meet labour requirements. BCIB labour working onsite; permits have been issued.
Partners/Stakeholders	Indigenous Groups	Continue to build and maintain a positive collaborative working relationship.	●	<ul style="list-style-type: none"> Continued collaboration and engagement with Indigenous Groups on key environmental values. Continued engagement with KHCC and Indigenous Groups on contract and employment opportunities.
	Third Parties	Continue to build and maintain positive relationships and secure agreements with Project partners and other third parties.	●	<ul style="list-style-type: none"> Regular meetings with CP Rail. BC Hydro preparing for further temporary utility relocations this winter
	Public and Stakeholder Engagement	Continue to build and maintain positive relationships with the community and other stakeholders.	●	<ul style="list-style-type: none"> Ongoing work to enhance quality and reliability of traffic notifications. Website and social media updates including highway status calendar and stakeholder notices.

Status	Description
●	Managing critical issues, negotiating resolution; action required immediately
●	Managing some issues, negotiating resolution; action required in the near term
●	Stay the Course – no action required

3. Project Documents and Achievements to Date

Project Delivery	Project Planning and Development	<ul style="list-style-type: none"> • <u>Business Case Supplemental Memo (2019)</u> • <u>Cost Report (2019)</u> • <u>Risk Report (2019)</u> • Executed Design-Build-Finance Agreement (November 2020)
	Environmental	<ul style="list-style-type: none"> • <u>Environmental Synopsis Report (2016)</u> • <u>Various Environmental Reports (2005 – 2016)</u>
	Archaeology	<ul style="list-style-type: none"> • Heritage Inspection Permit 2019-0208 (2019) • Archaeological and Heritage Resource Management Plan (AHRMP)_(August 2020) • Site Alteration Permit 2020-0297 (October 2020) and subsequent amendments
	Community Benefits	<ul style="list-style-type: none"> • <u>Community Benefits Agreement (July 2018)</u> • BCIB Health and Safety Program (March 2020) • BCIB Apprenticeship and Training Targets (March 2020) • <u>BCIB Sub-Appendix with the Kicking Horse Project Information (March 2020)</u> • BCIB – AIRCC Enabling Agreement Executed (May 2020)
	Third Parties	<ul style="list-style-type: none"> • Contribution Agreement – Government of Canada (2017)

4. January Highlights and Three Month Lookahead

4.1 Safety

Scope:	<ul style="list-style-type: none">• Establish Occupational Health and Safety (OH&S) Project delivery objectives and performance measures.• Manage Project OH&S activities and monitor performance metrics.• Ensure the Project complies with relevant WorkSafeBC regulations and government requirements.• Outline relevant health and safety management processes and activities.
Monthly Highlights:	<ul style="list-style-type: none">• Preparing for next safety audit in February 2022.• 3 incidents were documented in the health and safety log for the month. Lost Time Injury Frequency Rate (LTIFR) for the Project is 0.38 which is less than the WorkSafeBC average of 2.98 for <u>heavy construction</u>.
Three Month Lookahead:	<ul style="list-style-type: none">• Maintain Province's Safety Management Plan for implementation as part of the Design Build Agreement (DBA) to align with KHCC, Transportation Investment Corporation (TIC), WSP and Ministry of Transportation and Infrastructure (MoTI) requirements.• Orientation and safety training for onsite personnel as required.• Conduct surveillance audits of KHCC's safety management performance.

4.2 Quality

Scope:	<ul style="list-style-type: none">• Establish quality management project objectives and performance measures.• Monitor relevant quality management performance metrics.• Manage project quality management activities.
Monthly Highlights:	<ul style="list-style-type: none">• Reviewed four (4) Non-Compliance Reports (NCR) received from KHCC, no significant issues found. Suitable corrective actions were identified.• Preparing for quality audit scheduled for February 2022.
Three Month Lookahead:	<ul style="list-style-type: none">• Review KHCC quality specific management plans.• Oversee quality of KHCC work onsite.• Record and distribute daily observation reports of work on site.• Review KHCC quality records for compliance to the DBA.• Monthly audits of KHCC Quality processes.

4.3 Environmental

Scope:	<ul style="list-style-type: none">• Complete environmental reviews of KHCC's submissions.• Support communications team with stakeholder engagement.• Provide environmental support to Project as and when needed.
Monthly Highlights:	<ul style="list-style-type: none">• Reviewed and commented on KHCC submissions, permits and designs.• Site environmental surveillance and reporting ongoing.• Collaborated with the Golden and District Rod and Gun Club and the Ktunaxa Nation Council on bighorn sheep monitoring.

Three Month Lookahead:	<ul style="list-style-type: none"> • Review and comment on KHCC's environmental submissions. • Provide environmental support to Project. • Site environmental surveillance.
-------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

4.4 Archaeology

Scope:	<ul style="list-style-type: none"> • Managing, directing, and undertaking all archaeological work, including Archaeology Impact Assessment (AIA), Systematic Data Recovery (SDR), and archaeological monitoring. • Providing the Province and KHCC with information for the management of archaeological and heritage resources. • Responding to chance archaeological or heritage finds.
Monthly Highlights:	<ul style="list-style-type: none"> • SDR work continued along the Dart Creek FSR.
Three Month Lookahead:	<ul style="list-style-type: none"> • SDR work along Dart Creek Forest Service Road anticipated to be complete by mid-February 2022 • Artifact analysis and cataloging ongoing in the laboratory. • Alteration permit amendment request submissions, as required.

4.5 Design and Construction

Scope:	<ul style="list-style-type: none"> • Travel demand forecasting, traffic operations modelling, traffic data collection, and other related engineering services in support of the traffic management regime proposed for the Project. • Provide technical support to the Project Team during the review of contractor submittals. • Oversight of design build project work. • Compliance reviews during construction. • Develop plans for managing traffic along the Alternate Route H93/95 during full project closures. • Establish agreements with other jurisdictions for provision of services along the Alternate Route.
Monthly Highlights:	<ul style="list-style-type: none"> • Site re-opened after winter break on January 4th, with overnight closures resuming. • The spring extended closure has been identified for April 19th to May 20th. • Ongoing management of drainage design issues. • Sheep's Bridge – Eastbound girder installation complete with deck panel and parapet installation underway. Diaphragm and pedestal formwork and concrete placement at abutments underway. • Bighorn and Lynx Viaduct – East bound (EB) piles under construction.

	<ul style="list-style-type: none"> • Bighorn Bridge – Foundation pile installation including Transition piers, Abutments Pier Cap, Column and Pile Cap construction almost complete in preparation for girder installation scheduled for mid February 2022. • Bighorn Wall – Foundation Pile installation, pile cap, and cast in place wall and backfill for pavement structure completed. • Blackwall Bridge – Access road construction and slope stabilization to East and West abutments and Piers ongoing to allow for Foundation Pile installation. Temporary Crane trestles being constructed. East and West Transition Pier construction still underway. • Ongoing excavation at Cuts 2, 3 and 4. Cut 2 scheduled for completion at the end of February. • Grizzly Walls/Viaduct – pile installation ongoing. • Caribou Fill/Wall - access excavation and L-30 access road construction halted while final design for Caribou Viaduct and Wall are being completed. • Hedgehog Wall/Viaduct – foundation pile installation ongoing.
Three Month Lookahead:	<ul style="list-style-type: none"> • Continue participation in weekly meetings with KHCC and CP. • Province review of designs and management plans as designs are finalized. • Manage slope survey monitoring consultant. • Undertake site surveillance, inspections, and audits by project team, including OE Lead Engineer, OE Quality Manager, and OE Safety Advisor. • Blasting for rock cuts and installation of bridge and wall foundation piles ongoing throughout winter (weather dependant). • Monitor DB traffic management performance through site and into the next extended closure. • Discussions with Parks Canada to address issues they have experienced along Hwy. 93 south during extended closures.

4.6 Indigenous Groups

Scope:	<ul style="list-style-type: none"> • Fulfill Province's duty to consult and accommodate identified Indigenous communities and facilitate engagement and collaboration with communities on environmental and socio-economic interests.
Monthly Highlights:	<ul style="list-style-type: none"> • Project team meetings with Indigenous communities. • Continued collaboration with KHCC Indigenous Contracting and Employment Coordinator (ICEC) on employment opportunities for Indigenous groups.
Three Month Lookahead:	<ul style="list-style-type: none"> • Continue regular meetings with all identified Indigenous groups, including the Pespesellkwe, Ktunaxa, and Shuswap Indian Band. • Continue collaboration with KHCP4 environment team to ensure Indigenous groups' concerns are considered in the Construction Environmental Management Plan (CEMP) review. • Bighorn sheep monitoring and collaring with KNC and Golden Rod and Gun Club.

4.7 Third Parties


Scope:	<ul style="list-style-type: none">• Develop utilities and rail agreements as required.• Secure local and regional government approvals as required.
Monthly Highlights:	<ul style="list-style-type: none">• Finalized the phase 1a costs and Letter of Authority for BC Hydro and KHCC.• Regular meetings with CP Rail.
Three Month Lookahead:	<ul style="list-style-type: none">• Continue implementation of Protocol Agreement.• Temporary utility relocation scheduled for February 2022.• Review of KHCC utilities designs ongoing.• Review final design for phase 2 temporary utility relocation.• Coordinate blasting with CP; blasting ongoing Cut 2 and Cut 3, first blast above CP (Cut #1) expected April 2022.• Resolution of CP request to increase size of track-level culverts.

4.8 Public and Stakeholder Engagement

Scope:	<ul style="list-style-type: none">• Manage ongoing public and stakeholder communications and engagement.
Monthly Highlights:	<ul style="list-style-type: none">• Released monthly project newsletter.• Responded to public/stakeholder inquiries.• Commuter/day pass management and review for next closure period.
Three Month Lookahead:	<ul style="list-style-type: none">• Oversight of KHCC's Communication and Public Engagement obligations and activities.• Build awareness of construction and traffic management activities with media info bulletins/interviews, website updates, newsletters and advisories, and social media.• Continue direct dialogue with key stakeholders and Community Liaison Committee.• Public information webinar on project progress in the winter.• Implement commuter/day pass program for 2022.• Update local government on project progress.

5. Schedule

The following schedule depicts deliverables, milestones and associated dates and timelines for the implementation phase of the Project, as well as anticipated construction timelines.



6. Project Photos



Figure 1: Bighorn Bridge - Pier 1 – Jan. 10, 2022



Figure 2: Cut 3 – Removing and hauling material to disposal site – Jan. 10, 2022



Figure 3: Blackwall Bridge – Nighttime work, centre pier pillar – Jan. 14, 2022



Figure 4: Lynx Viaduct - CDI piling at the west end of Lynx – Jan. 6, 2022



Figure 5: Frenchman's - Bearing pier temporary access – Jan. 28, 2022



Figure 6: Sheep's Bridge – East transition jump slab – Jan. 19, 2022