

Project Update – Town of Golden September 17, 2019



Presentation Overview

- Project Overview and Objectives
- Technical Challenges
- Activities
- Consultation & Engagement
- Traffic Management
- Moving Forward



Project Overview

- Final phase of 26 km project that began in 2003
- Upgrade 4.8 kilometres to 100 km/h standard:
 - Widen to 4 lanes with median barrier & wider shoulders to accommodate cyclists
 - Mitigate rock fall & avalanche hazards
 - Wildlife fencing& passage opportunities
 - Safe access for local roadway connections
- Budget \$601 million: \$215.2 million (Canada); \$385.8 million (BC)



Project Objectives

- Improve traveller safety
- Improve highway capacity & reliability
- Mitigate rock-fall and avalanche hazards
- Reduce vehicle-wildlife collisions through fencing and passage structures



BRITISH Kicking Horse Canyon Project – Phase 4

Technical Challenges


- Heavily-travelled corridor
- Steep, high and unstable slopes from which large quantities of material need to be excavated
- Protecting safety of crews & travelling public
- Drop-off to the Kicking Horse River and CP rail tracks below






Activities To Date

- Preparing for Design-Build procurement
- Engaging with Indigenous groups, local governments, key stakeholder groups and organizations
- Conducting field investigations including archeology
- Developing traffic management strategy
- Updating public website
- Issued Request For Qualifications (RFQ) on September 5th




BRITISH Kicking Horse Canyon Project – Phase 4

Design-Build Reference Concept






Design-Build Reference Concept





Design-Build Reference Concept





Consultation & Engagement

- Consulting with nine Indigenous groups
- Meeting with key stakeholder groups and organizations including local governments
- Community Liaison Committee (CLC) established October 2018






















Traffic Management

- Safety of crews & travelling public is highest priority
- Challenging construction area; local detour options not available
- Highway closures required to ensure safety & reliability during construction
- Key principles limiting closures to off-peak periods:
 - Avoiding closures and minimizing even brief stoppages during the daytime in summer
 - Potential for extended 24-hour shoulder-season closures: up to 5-6 weeks in spring and up to 10-11 weeks in fall (except long weekends), with brief peakhour breaks for local school & commuter traffic
 - Emphasis on night-time work year-round
 - Stakeholder & public notice/communications



Traffic Management

- Alternate route via H93/95
- 2-lane, limited passing lanes,
 104 km/1.5 hrs longer
- Operational and safety assessments completed
- Total combined volumes comparable to summer peak for these highways
- Emergency, school bus and local commuter access provisions through construction site



BRITISH Kicking Horse Canyon Project – Phase 4

Moving Forward

- Public Information Session: Fall 2019
- Request for Proposals late 2019
- Contract award 2020
- Completion: Winter 2023/24



BRITISH COLUMBIA Kicking Horse Canyon Project – Phase 4

Thank you!